

PUTTING THE PIECES TOGETHER

A PROJECT CASE STUDY INVOLVING PRECAST, POST-TENSIONED CONCRETE FOUNDATION ELEMENTS IN THE REMOTE ARCTIC

2026 MNSEA Annual Seminar and Trade Show

Cory Brett

Simpson Gumpertz & Heger

Senior Project Manager

12 May 2026




OUTLINE

- Project Background
- Arctic Considerations
- Foundation Design
- Construction Season No. 1
 - Fabrication and Transportation
 - Foundation Construction
- Construction Season No. 2
 - Superstructure Erection
 - Temporary Envelope Installation
- Construction Season No. 3
 - Permanent Envelope Installation
- Summary

PROJECT BACKGROUND



PROJECT BACKGROUND – LOCATION



North Pole

Thule Air Base

930 miles

PROJECT BACKGROUND – OBJECTIVE


- Replace aging radar tower and 2 radar support buildings
- New 40 ft tall radar tower
- New 2700 ft² radar facility building



ARCTIC CONSIDERATIONS – OVERVIEW

- 3-month construction season (long construction days!)
- Permafrost
 - 6 ft annual thaw depth
- Air Temperature Range
 - -40°F to 70°F
 - 12°F mean annual
- Escarpment (500 ft tall)
 - $V = 135$ mph
 - $K_{zt} = 2.5$





Section – Elevated Building Floor and Foundation

Steel Materials:

- Reinforcing bars: ASTM A706, Gr. 60
- Steel shapes: ASTM A992, Gr. 50
- Steel plates: ASTM A572, Gr. 50

Precast Concrete Foundation and Elevated Slab:

- Lack of batch plants and concreting equipment
- Construction Schedule
- Quality control during fabrication

FOUNDATION DESIGN




FOUNDATION DESIGN – DELIVERY CONSTRAINTS

- February 2011
 - Designing foundations for construction in June 2011
- Engaging a precaster
 - Domestic Vs. Overseas / Local to our office vs. local to shipping port
 - Expedited shop drawing review and fabrication / Q/A
- Hired Unistress in March 2011
- 2 months to complete the design/details and release the pieces for fabrication
- 6 weeks to fabricate and deliver over 100 pieces to Norfolk, VA





FOUNDATION DESIGN – HOW TO DISCRETIZE?

- Fit into 8 ft wide cargo container
- Weigh less than 28,000 lbs each
- Building foundations:
 - 2 pieces each
 - 16 pairs of spread footing/pier
- Mat foundation
 - 16 square pieces
 - 4 border pieces
 - 4 piers
- Maximum piece dimension
 - 7 ft-6 in.
- Maximum piece weight
 - 27,300 lbs




- Precast Pier to Foundation
 - NMB Splice Sleeve – Type 2 Splice (grouted splice sleeve)







- Sized for stability and bearing pressure
- No time for match-casting
- Segments post-tensioned with 36 – 1.25” bars in two directions (grouted tendons)
- PT ducts spliced with rubber sleeves
- PT ducts oversized to improve bar installation
- **Design Objective:** Precast joints remain closed under ASD load combinations considering PT losses



- Horizontal adjustability
 - Oversized NMB splice sleeves
 - Building Piers: No. 11 sleeves for No. 9 dowels
 - Tower Piers: No. 11 sleeves for No. 10 dowels
 - Oversized anchor rod holes
 - 5/16 in. at elevated building floor framing
 - 3/4 in. at tower base plate
 - Minimum total horizontal adjustability: 1-3/8 in.
- Vertical adjustability
 - 2 1/2 in. grout pads at top of building piers
 - 3 in. grout pads at top of tower piers

2011 CONSTRUCTION SEASON



2011 – BUILDING FOUNDATION CONSTRUCTION



2011 – BUILDING FOUNDATION CONSTRUCTION



2011 – MAT FOUNDATION CONSTRUCTION



2011 – MAT FOUNDATION CONSTRUCTION



6 August 2012

Bundle of PT bars in precast yard



Bundle of PT bars in Thule




2011 – MAT FOUNDATION PT BARS




2011 – MAT FOUNDATION PT BARS




2011 – MAT FOUNDATION TENSIONING



2011 – MAT FOUNDATION TENSIONING






- Reconciled the measured (apparent) PT bar elongation with actual elongation
- Verified PT bar forces by performing lift-off tests
- Grouted the hand holes, tendons, and anchorage zones
- Sealed mat surfaces with a methacrylate sealer

2011 – GROUT TESTING







2012 CONSTRUCTION SEASON



2012 CONSTRUCTION SEASON – SUPERSTRUCTURE AND ENVELOPE



2012 – ANCHOR ROD SURVEY



2012 – ELEVATED BUILDING FLOOR | MISALIGNED ANCHOR BOLTS

- Misaligned by up to 1 in.
- Enlarged hole in beam flange to fit over as-built anchors
- Field-welded plate washers



Modified 1-1/8 in. Diameter Anchor Rods Connection

2012 – ELEVATED BUILDING FLOOR ERECTION



2012 – JOISTS AND SHEATHING INSTALLATION



2012 – ELEVATED SLAB PLACEMENT




2012 – GROUTED SLAB JOINTS



2012 – BUILDING FRAME ERECTION

- Switch from U.S. Steel shapes and materials to European shaped and materials
- Research European design standards and material specifications
- Redesigned and re-detailed the building while the fabricator produced shop drawings



2012 – BUILDING FRAME ERECTION

- Installing moment frames



2012 – EXTERIOR WALL CONSTRUCTION



2012 – ENVELOPE

- No approved submittals
- Temporary enclosure



2012 – ENVELOPE DEFICIENCIES

- Wrong panel type
- Wrong panel color
- Insufficient fasteners
- Poor wall panel installation
- Significant air loss



2012 – STRUCTURAL DEFICIENCIES



2012 – STRUCTURAL DEFICIENCIES



2013 CONSTRUCTION SEASON



2013 CONSTRUCTION SEASON – ENVELOPE INSTALLATION

- Still no approved envelope submittals
- SGH extensively researched envelope products for the contractor
- SGH engaged a fire testing lab to verify the fire-performance of European products



2013 – MORE DEFICIENCIES

- Contractor omitted steel from the building
- Steel was intended to support the bottom of the wall panels and the leading edge of the soffit panels



2013 – AS OF TODAY...

- Cladding installation begins
- Still no approved submittals
- Incomplete calculations
- Less than two months to go



SGH Resources and Relationships

- Combined many SGH resources (SE/BT/EMI/Lab) to solve a series of unique challenges
- Engaged Unistress and DYWIDAG (DSI) – pseudo-Design-Build relationship

Client Service

- Responded to the challenges of scope increase and substantial time constraints
- Assisted our client when an unsophisticated contractor had difficulty with submittals and construction means and methods

Technical Lessons (some)


- Specify and purchase extra components and accessories (precast elements, bolts, nuts, plate washers, post-tensioning components)
- Provide details that maximize adjustability for field-connected components – communicate this to the contractor!
- Many others...

A GLOBAL PROJECT...

Massachusetts:
Precast concrete (foundation and elevated slab)

Texas:
Elevated floor framing

Denmark:
Superstructure framing



QUESTIONS?

